

**Case Number:** PU-24-361

**Project:** LOS To Tande 345-kV Transmission Line

**Month Ending:** 3/31/2026



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

**Safety**

Nothing at this time.

**Environmental**

On Friday, March 20th, 2026, it was noticed that a foundation casing had been inadvertently placed within an archeological exclusion area.  
On Tuesday, March 24th, 2026, Metcalf visited the site to inspect and assess any damage to the archaeological site.  
On Wednesday, March 25th, 2026, Metcalf notified ND SHPO of the incident and detailed a plan for removal and site form update.  
On April 1, 2026, with Metcalf present, Brink removed the casing from the archaeological site. Metcalf will update the site form and resubmit to NDSHPO. NDSHPO indicated they may require a site visit after reviewing Metcalf's reporting.

**Land Owner/Public Issues**

Nothing at this time

**Structure Move Requests**

Nothing at this time

**Construction Progress**

- Structure Hauling (50% complete)
- Concrete Foundations (90% complete)
- Structure Framing (46% complete)
- Structure Setting (25% complete)
- Conductor Stringing (10% complete)

**Scheduled Activities**

- Deliver structure components to structure locations
- Frame and erect structures
- Receive materials at both yards
- Continue stringing conductor when weather allows

**Comments**