

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 4/30/2026



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety
Nothing at this time.

Environmental
After the foundation casing was identified within an exclusion site at the end of March, a full inventory of exclusion areas and staking was performed by Basin Electric and their contractors. Additional exclusion areas were found to be impacted. A detailed report will be filed to ND PSC.

Land Owner/Public Issues
Nothing at this time

Structure Move Requests
Nothing at this time

Construction Progress
-Structure Hauling (57% complete)
-Concrete Foundations (90% complete)
-Structure Framing (50% complete)
-Structure Setting (31% complete)
-Conductor Stringing (10% complete)

Scheduled Activities
-Deliver structure components to structure locations
-Frame and erect structures
-Receive materials at both yards
-Continue stringing conductor when weather allows

Comments