

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 6/30/2026



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety

On June 20th, while a contractor employee was working on jacking a hoist, the handle struck the employee's chin, causing a minor injury. First aid was given and the employee went back to work.

On June 22nd, while a contractor employee was climbing down a guard structure, climbing gaffs scratched his leg and caused a minor surface cut. First aid was given and the employee went back to work.

On June 25th, while a contractor employee was disposing static bars in a dumpster, a bar slipped from his hand and made a minor cut to the employee's hand. First aid was given and the employee went back to work.

Environmental

Continuing to maintain SWPPP. Reclamation activities have begun where available.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (79% complete)
- Concrete Foundations (93% complete)
- Structure Framing (74% complete)
- Structure Setting (56% complete)
- Conductor Stringing (31% complete)

Scheduled Activities

- Deliver structure components to structure locations
- Frame and erect structures
- Continue stringing conductor and OHGW/OPGW

Comments