

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 7/31/2026



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety

On July 15, a contractor employee slipped when walking down steps. First aid was given and the employee wore an ankle brace the rest of the day as a precaution.

On July 29, the contractor was pulling the top phase of conductor. They were coming to a stopping point when radio communications failed. The puller continued to pull despite attempts to call and stop. The tensioner engaged the brake, but the wire pulled through and fell to the ground. One employee twisted his knee when he exited the wire pull trailer. First aid was given and the employee kept working.

Environmental

Continuing to maintain SWPPP. Reclamation activities continue, where available.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (95% complete)
- Concrete Foundations (95% complete)
- Structure Framing (90% complete)
- Structure Setting (83% complete)
- Conductor Stringing (48% complete)

Scheduled Activities

- Deliver final structure components to structure locations
- Frame and erect remaining structures
- Continue stringing conductor and OHGW/OPGW
- Clean up ROW to prepare for reclamation activities

Comments