

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 8/31/2026



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety

On August 29th, a contractor employee slipped and fell while working on the sag rig. The employee sustained a wrist fracture and was taken to the hospital for evaluation and treatment.

Environmental

Continuing to maintain SWPPP. Reclamation activities continue, where available.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (98% complete)
- Concrete Foundations (99% complete)
- Structure Framing (97% complete)
- Structure Setting (96% complete)
- Conductor Stringing (61% complete)

Scheduled Activities

- Frame and erect remaining structures
- Continue stringing conductor and OHGW/OPGW
- Clean up ROW to prepare for reclamation activities

Comments