

Kinder Morgan - Monthly Construction Report

Project Name	Gullikson Reroute
Project Manager	Brayden James/Eric Jensen
ND PSC Case #	PU-25-83
Report Date	12/3/2025
Project Start Date	11/3/2025
Number of Bore	10
Total Footage	17994

CONSTRUCTION PROGRESS

Construction Operation	Alignment Station		Completed To Date	Task Complete	Notes
	From	To			
Fabrication	N/A	N/A	N/A	80%	Launcher fab and TI fab
Setting Equipment	N/A	N/A	N/A	0%	
Clearing ROW	0 + 00	179 + 94	17,744	99%	
Potholing	0 + 00	179 + 94	17,000	94%	
Haul & String	0 + 00	179 + 94	17,994	100%	
Bend & Setup	0 + 00	179 + 94	17,994	100%	
Pipe Laying & Welding	0 + 00	179 + 94	17,000	94%	
NDE	0 + 00	179 + 94	16,000	89%	
Field Joint Coating	0 + 00	179 + 94	16,000	89%	
Bores	N/A	N/A	8	80%	
Trenching	0 + 00	179 + 94	1,300	7%	
Lower-in	0 + 00	179 + 94	1,300	7%	
Tie Ins	0 + 00	179 + 94	1,300	7%	
Padding on Pipe	0 + 00	179 + 94	1,300	7%	
Rough Backfill / Cleanup	0 + 00	179 + 94	1,000	6%	
Brush Pigging	0 + 00	179 + 94	0	0%	
Air / Hydrostatic Testing	0 + 00	179 + 94	0	0%	
Drying Pig	0 + 00	179 + 94	0	0%	
Final Cleanup/Restoration	0 + 00	179 + 94	0	0%	
TOTAL PIPELINE AVERAGE					45%