

Kinder Morgan - Monthly Construction Report

Project Name	Gullikson Reroute
Project Manager	Brayden James/Eric Jensen
ND PSC Case #	PU-25-83
Report Date	3/3/2026
Project Start Date	11/3/2025
Number of Bore	11
Total Footage	18311

CONSTRUCTION PROGRESS

Construction Operation	Alignment Station		Completed	Task	Notes
	From	To	To Date	Complete	
Fabrication	N/A	N/A	N/A	100%	Launcher fab and TI fab
Setting Equipment	N/A	N/A	N/A	100%	
Clearing ROW	0 + 00	179 + 94	18,311	100%	
Potholing	0 + 00	179 + 94	18,311	100%	
Haul & String	0 + 00	179 + 94	18,311	100%	
Bend & Setup	0 + 00	179 + 94	18,311	100%	
Pipe Laying & Welding	0 + 00	179 + 94	18,311	100%	
NDE	0 + 00	179 + 94	18,311	100%	
Field Joint Coating	0 + 00	179 + 94	18,311	100%	
Bores	N/A	N/A	11	100%	
Trenching	0 + 00	179 + 94	18,311	100%	
Lower-in	0 + 00	179 + 94	18,311	100%	
Tie Ins	0 + 00	179 + 94	18,311	100%	
Padding on Pipe	0 + 00	179 + 94	18,311	100%	
Rough Backfill / Cleanup	0 + 00	179 + 94	18,311	100%	
Brush Pigging	0 + 00	179 + 94	18,311	100%	
Air / Hydrostatic Testing	0 + 00	179 + 94	18,311	100%	
Drying Pig	0 + 00	179 + 94	18,311	100%	
Final Cleanup/Restoration	0 + 00	179 + 94	12,000	66%	Final cleanup in the spring as requested by the landowners
TOTAL PIPELINE AVERAGE				98%	