

# Kinder Morgan - Monthly Construction Report

<b>Project Name</b>	<b>Gullikson Reroute</b>
<b>Project Manager</b>	Brayden James/Eric Jensen
<b>ND PSC Case #</b>	PU-25-83
<b>Report Date</b>	3/3/2026
<b>Project Start Date</b>	11/3/2025
<b>Number of Bore</b>	11
<b>Total Footage</b>	18311

## CONSTRUCTION PROGRESS

Construction Operation	Alignment Station		Completed	Task	Notes
	From	To	To Date	Complete	
Fabrication	N/A	N/A	N/A	100%	Launcher fab and TI fab
Setting Equipment	N/A	N/A	N/A	100%	
Clearing ROW	0 + 00	179 + 94	18,311	100%	
Potholing	0 + 00	179 + 94	18,311	100%	
Haul & String	0 + 00	179 + 94	18,311	100%	
Bend & Setup	0 + 00	179 + 94	18,311	100%	
Pipe Laying & Welding	0 + 00	179 + 94	18,311	100%	
NDE	0 + 00	179 + 94	18,311	100%	
Field Joint Coating	0 + 00	179 + 94	18,311	100%	
Bores	N/A	N/A	11	100%	
Trenching	0 + 00	179 + 94	18,311	100%	
Lower-in	0 + 00	179 + 94	18,311	100%	
Tie Ins	0 + 00	179 + 94	18,311	100%	
Padding on Pipe	0 + 00	179 + 94	18,311	100%	
Rough Backfill / Cleanup	0 + 00	179 + 94	18,311	100%	
Brush Pigging	0 + 00	179 + 94	18,311	100%	
Air / Hydrostatic Testing	0 + 00	179 + 94	18,311	100%	
Drying Pig	0 + 00	179 + 94	18,311	100%	
Final Cleanup/Restoration	0 + 00	179 + 94	12,000	66%	Final cleanup in the spring as requested by the landowners
<b>TOTAL PIPELINE AVERAGE</b>					98%