



Construction Monthly Report

Project Title / Hiland Express Spine Pipeline Project

Project Manager:	Eric Jensen
ND PSC Case #:	PU-25-084
Report Date:	10/23/2025
Project Footage	148557.34
Project Bore Count	97
Project Percentage	53.4%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	148,557		100%	8/18/2025	17	9/25/2025
UTILITY LOCATE/MSCOPE	148,557		100%	8/25/2025	29	10/8/2025
TEMP FENCE GAPS	148,557	26	100%	8/28/2025	14	10/9/2025
MULCHING and CLEARING	148,557		100%	8/25/2025	30	10/8/2025
ENVIRONMENTAL	107,762		73%	8/28/2025	20	
GRADING	148,557		100%	8/25/2025	38	10/11/2025
STRINGING	140,606		95%	8/29/2025	39	
HYDROVAC	57,203		39%	8/29/2025	35	
BEND & SETUP	139,995		94%	9/3/2025	40	
ROAD BORES	38,287	36	37%	9/3/2025	26	
ROAD BORES - WELDING	14,877	41	42%	8/30/2025	10	
PIPE LAYING (PIEGANG)	124,900		84%	9/3/2025	39	
LINE WELDING (FIRING LINE)	124,900		84%	9/3/2025	39	
NDE (UT / XRAY)	124,900		84%	9/3/2025	39	
MAIN LINE COATING	97,100		65%	9/8/2025	33	
TRENCHING	58,200		39%	9/17/2025	27	
PADDING	55,600		37%	9/18/2024	24	
LOWER-IN	53,700		36%	9/18/2025	23	
BACKFILL	55,537		37%	9/19/2025	23	
TIE IN	18,631		13%	9/24/2025	22	
CATHODIC TEST STATION	17,269	3	12%	10/1/2025	2	
ROUGH CLEANUP	26,100		18%	10/9/2025	9	
HYDROSTATIC TESTING	-					
FINAL TIE INS	-					
FINAL FENCING	-					
SEEDING/RECLAMATION	-					