



Construction Monthly Report

Project Title / Hiland Express Spine Pipeline Project

Project Manager:	Eric Jensen
ND PSC Case #:	PU-25-084
Report Date:	11/22/2025
Project Footage	148711.00
Project Bore Count	97
Project Percentage	72.9%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	148711		100%	8/18/2025	17	9/25/2025
UTILITY LOCATE/MSCOPE	148711		100%	8/25/2025	30	10/8/2025
TEMP FENCE GAPS	148711	26	100%	8/28/2025	14	10/9/2025
MULCHING and CLEARING	148711		100%	8/25/2025	30	10/8/2025
ENVIRONMENTAL	148711		100%	8/28/2025	20	10/14/2025
GRADING	148711		100%	8/25/2025	38	10/11/2025
STRINGING	148711		100%	8/29/2025	45	11/17/2025
BEND & SETUP	148711		100%	9/3/2025	44	11/18/2025
PIPE LAYING (PIPEGANG)	148711		100%	9/3/2025	50	11/18/2025
LINE WELDING (FIRING LINE)	148711		100%	9/3/2025	47	11/18/2025
NDE (UT / XRAY)	148711		100%	9/3/2025	48	11/18/2025
MAIN LINE COATING	145611		98%	9/8/2025	60	
ROAD BORES - WELDING	118511	90	93%	8/30/2025	21	
ROAD BORES	105078	78	80%	9/3/2025	43	
HYDROVAC	118464		80%	8/29/2025	48	
TRENCHING	118500		80%	9/17/2025	50	
PADDING	107200		72%	9/18/2024	46	
LOWER-IN	105900		71%	9/18/2025	45	
BACKFILL	103137		69%	9/19/2025	45	
TIE IN	83271		56%	9/24/2025	50	
CATHODIC TEST STATION	72100	12	48%	10/1/2025	11	
ROUGH CLEANUP	72486		49%	10/9/2025	26	
HYDROSTATIC TESTING						
FINAL TIE INS						
FINAL FENCING						
SEEDING/RECLAMATION						