



## Construction Monthly Report

### Project Title / Hiland Express Spine Pipeline Project

<b>Project Manager:</b>	Eric Jensen
<b>ND PSC Case #:</b>	PU-25-084
<b>Report Date:</b>	11/22/2025
<b>Project Footage</b>	148711.00
<b>Project Bore Count</b>	97
<b>Project Percentage</b>	81.3%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	148711		100%	8/18/2025	17	9/25/2025
UTILITY LOCATE/MSCOPE	148711		100%	8/25/2025	30	10/8/2025
TEMP FENCE GAPS	148711	26	100%	8/28/2025	14	10/9/2025
MULCHING and CLEARING	148711		100%	8/25/2025	30	10/8/2025
ENVIRONMENTAL	148711		100%	8/28/2025	20	10/14/2025
GRADING	148711		100%	8/25/2025	38	10/11/2025
STRINGING	148711		100%	8/29/2025	45	11/17/2025
BEND & SETUP	148711		100%	9/3/2025	44	11/18/2025
PIPE LAYING (PIPEGANG)	148711		100%	9/3/2025	50	11/18/2025
LINE WELDING (FIRING LINE)	148711		100%	9/3/2025	47	11/18/2025
MAIN LINE NDE	148711		100%	9/3/2025	48	11/18/2025
MAIN LINE COATING	148711		100%	9/8/2025	71	12/2/2025
ROAD BORES - WELDING	118511	95	98%	8/30/2025	21	
ROAD BORES	115168	92	95%	9/3/2025	53	
HYDROVAC	129464		87%	8/29/2025	48	
TRENCHING	139511		94%	9/17/2025	58	
PADDING	128211		86%	9/18/2024	55	
LOWER-IN	126911		85%	9/18/2025	54	
BACKFILL	122948		83%	9/19/2025	53	
TIE IN	128783		87%	9/24/2025	69	
CATHODIC TEST STATION	111800	20	75%	10/1/2025	15	
ROUGH CLEANUP	121400		82%	10/9/2025	36	
FINAL BOLT UP/TORQUE	64900	3	44%	12/6/2025	1	
HYDROSTATIC TESTING						
FINAL TIE INS						
FINAL FENCING						
SEEDING/RECLAMATION						