



Construction Monthly Report

Project Title / Hiland Express Spine Pipeline Project

Project Manager:	Eric Jensen
ND PSC Case #:	PU-25-084
Report Date:	1/31/2026
Project Footage	148711.00
Project Bore Count	98
Project Percentage	85.1%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	148711		100%	8/18/2025	17	9/25/2025
UTILITY LOCATE/MSCOPE	148711		100%	8/25/2025	30	10/8/2025
TEMP FENCE GAPS	148711	26	100%	8/28/2025	14	10/9/2025
MULCHING and CLEARING	148711		100%	8/25/2025	30	10/8/2025
ENVIRONMENTAL	148711		100%	8/28/2025	20	10/14/2025
GRADING	148711		100%	8/25/2025	38	10/11/2025
STRINGING	148711		100%	8/29/2025	45	11/17/2025
BEND & SETUP	148711		100%	9/3/2025	44	11/18/2025
PIPE LAYING (PIPEGANG)	148711		100%	9/3/2025	50	11/18/2025
LINE WELDING (FIRING LINE)	148711		100%	9/3/2025	47	11/18/2025
MAIN LINE NDE	148711		100%	9/3/2025	48	11/18/2025
MAIN LINE COATING	148711		100%	9/8/2025	71	12/2/2025
ROAD BORES - WELDING	118511	98	100%	8/30/2025	70	1/16/2026
ROAD BORES	115168	97	99%	9/3/2025	70	
HYDROVAC	148711		100%	8/29/2025	50	1/16/2026
TRENCHING	148711		100%	9/17/2025	62	1/23/2026
PADDING	148711		100%	9/18/2024	58	1/23/2026
LOWER-IN	148711		100%	9/18/2025	59	1/24/2026
BACKFILL	148711		100%	9/19/2025	56	1/26/2026
TIE IN	148179		99.6%	9/24/2025	79	
CATHODIC TEST STATION	111800	20	75%	10/1/2025	15	
ROUGH CLEANUP	142200		96%	10/9/2025	43	
FINAL BOLT UP/TORQUE	64900	3	44%	12/6/2025	1	
HYDROSTATIC TESTING						
FINAL TIE INS						
FINAL FENCING						
SEEDING/RECLAMATION						