



Construction Monthly Report

Project Title / Hiland Express Spine Pipeline Project

Project Manager:	Eric Jensen
ND PSC Case #:	PU-25-084
Report Date:	4/7/2026
Project Footage	148711.00
Project Bore Count	98
Project Percentage	98.1%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	148711		100%	8/18/2025	17	9/25/2025
UTILITY LOCATE/MSCOPE	148711		100%	8/25/2025	30	10/8/2025
TEMP FENCE GAPS	148711	26	100%	8/28/2025	14	10/9/2025
MULCHING and CLEARING	148711		100%	8/25/2025	30	10/8/2025
ENVIRONMENTAL	148711		100%	8/28/2025	20	10/14/2025
GRADING	148711		100%	8/25/2025	38	10/11/2025
STRINGING	148711		100%	8/29/2025	45	11/17/2025
BEND & SETUP	148711		100%	9/3/2025	44	11/18/2025
PIPE LAYING (PIPEGANG)	148711		100%	9/3/2025	50	11/18/2025
LINE WELDING (FIRING LINE)	148711		100%	9/3/2025	47	11/18/2025
MAIN LINE NDE	148711		100%	9/3/2025	48	11/18/2025
MAIN LINE COATING	148711		100%	9/8/2025	71	12/2/2025
ROAD BORES - WELDING	148711	98	100%	8/30/2025	70	1/16/2026
ROAD BORES	148711	98	100%	9/3/2025	70	2/6/2026
HYDROVAC	148711		100%	8/29/2025	50	1/16/2026
TRENCHING	148711		100%	9/17/2025	62	1/23/2026
PADDING	148711		100%	9/18/2024	58	1/23/2026
LOWER-IN	148711		100%	9/18/2025	59	1/24/2026
BACKFILL	148711		100%	9/19/2025	56	1/26/2026
TIE IN	148711		100%	9/24/2025	81	2/7/2026
CATHODIC TEST STATION	148711	20	100%	10/1/2025	17	3/25/2026
ROUGH CLEANUP	148711		100%	10/9/2025	45	3/25/2026
FINAL BOLT UP/TORQUE	148711	3	100%	12/6/2025	1	3/18/2026
HYDROSTATIC TESTING	148711	2	100%	2/16/2026	14	3/2/2026
FINAL TIE INS	148711		100%	3/13/2026	5	3/18/2026
FINAL FENCING	75000		50%	3/9/2026		
SEEDING/RECLAMATION						