

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 8/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@becp.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site orientations were held for all contractor personnel on site, reviewing the safety and emergency action plans.

Environmental

BMP contractor installed silt fences per the SWPPP. No environmental incidents reported.

Construction Progress

The earthworks contractor broke ground on August 18th, with the PSC's 3rd party inspector on site to witness topsoil segregation.

Mass excavation with scrapers doing "cuts and fills" the rest of the month.

Boring contractor was on site installing groundwater test wells in the future evap pond area.

Scheduled Activities

Mass excavations and bath-tubbing of the power block area will continue until freeze-up, with the main focus being on preparing the Unit 1 area for the piling contractor to mobilize and start their test pile program later in September.

Power supply to the jobsite will be installed by MWEC to start powering office trailers.

Comments

None at this time.