

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 9/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site orientations were held for all contractor personnel on site, reviewing the safety and emergency action plans.

Environmental

BMP contractor continues installing and maintaining silt fences per the SWPPP. No environmental incidents reported.

Construction Progress

Site earthwork contractor continues mass excavation efforts site wide, as well as the Highway 2 turn lanes and work on 121st Ave from the highway to the site.

Piling contractor has installed the majority of the test pilings and data collected is being analyzed.

Fencing subcontractor continues chain link fence install where available.

Working with local power and telecom companies on temp utility install to job office facilities.

Scheduled Activities

Earthwork and pile testing will continue throughout October.

Engineering efforts and design reviews continue, as underground plans get closer to IFC.

Comments

None at this time.