

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 10/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@becp.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

The site maintained 0 incidents over the course of October, with labor averaging roughly 45 for the month.

Environmental

BMP contractor continues installing and maintaining silt fences per the SWPPP. No environmental incidents reported. The site stormwater piping and associated pond is going in to help direct future fall rains or spring run off.

Construction Progress

Site earthwork contractor is finishing and graveling the main parking lot and entrance roads, and continuing to fill in around the powerblock bathtub excavation.

Remaining Hwy 2 turn lane concrete was poured on Halloween, with restoration/signage/stripping expected early November so the traffic control can be removed.

121st Ave from the highway to the site is nearly complete, with gravel placement ongoing, and slope/ditch topsoiling in progress

Piling contractor is wrapping up testing, with plans to demobilize early November.

Fencing subcontractor continues chain link fence install where available.

Scheduled Activities

Earthwork will continue until freeze-up.

Underground IFC drawings to be released mid November.

Engineering efforts and design reviews continue.

Comments

None at this time.