

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 11/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

The site maintained a great safety record through November, with labor averaging roughly 40 for the month.

Environmental

BMP contractor continues installing and maintaining silt fences per the SWPPP. No environmental incidents reported. Site conditions have now frozen.

Construction Progress

Site earthwork contractor completed the majority of the mass dirt excavation and a lot of the gravel placement before several inches of snow and sub-zero temps shut the site down the week of Thanksgiving.

Road improvement work on Highway 2 and 121st Avenue is complete until vegetation regrowth allows for removal of BMPs.

Fencing subcontractor buttons up remaining perimeter chain link fence. Fence work inside the perimeter will commence next spring.

Underground IFC package was dispersed mid-November as planned.

Scheduled Activities

Continue negotiations and pre-planning with a General Contractor in preparation of final permit approvals at the end of the year.

Piling contractor to re-mobilize early to mid-January as permits allow.

Engineering design efforts and reviews continue.

Comments

None at this time.