

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 12/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@becp.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

The site was shut down for the majority of December, and no safety incidents were reported.

Environmental

The site continues to be frozen, with several small snow events.

Construction Progress

Site earthwork contractor wrapped up a couple of remaining aggregate placements before the weather turned the first week of December. The rest of the month they focused on demobilizing equipment to their shop for yearly inspections and repairs.

Contract was signed with the chosen General Contractor on 12/17.

The project received the Air Pollution Control Permit to Construct on 12/29, which was the last remaining box to check prior to beginning production piling.

Scheduled Activities

Piling contractor is mobilizing on 1/5/26 to start receiving and installing production pilings.

Mobilization and pre-construction planning with the GC continues.

Engineering design efforts and reviews continue.

Comments

None at this time.