

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 01/31/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@becp.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site craft numbers were quite low, and no safety incidents were reported.

Environmental

As with the previous month, the site continues to be frozen, with several small snow events.

Construction Progress

The piling contractor re-mobilized after the first of the year to begin production pile receiving and installation on unit 1. Early snow cover has kept frost levels fairly shallow, so pre-drilling through frost has not been an issue.

Mobilization and pre-planning with the general contractor continued throughout the month.

Temporary facility infrastructure development continues, with additional offices mobilizing and getting hooked up.

Scheduled Activities

Piling installation will continue through the next few months.

Mobilization and pre-construction planning with the GC continues, with the first boots on the ground scheduled for mid to late Feb.

Engineering design efforts and reviews continue.

Comments

None at this time.