

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 02/28/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers were still low in February--less than 30 overall, but no safety incidents were reported.

Environmental

As with the previous month, the site continues to be frozen, with a few small snow events. Snow pack is melting, but the ground is still frozen, so BMP sedimenting hasn't been an issue.

Construction Progress

The piling contractor continues driving roughly 60 pile per day, probing for and navigating underground obstructions (rock).

Mobilization and pre-planning continued with the general contractor throughout the month. The first few site personnel began their travel and moving arrangements to Williston. The first equipment and material deliveries from OEMs arrived late Feb.

Site set-up continued with additional trailer assembly and material/tool/vendor procurement.

Navigating various scopes of work and associated subcontractors with the GC.

Scheduled Activities

Piling installation will continue through the next few months.

Mobilization and pre-construction planning with the GC continues, as site numbers (and temperatures) increase. Site development will continue as laydown yards and other office/breaking areas begin to be set up. Continue site power infrastructure installation and initial concrete pours for temp structures and facilities.

Engineering design efforts and reviews continue.

Comments

None at this time.