


Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 03/31/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers were slowly starting to tick up in March, but less than 40 overall. One minor property damage incident was reported.

Environmental

Spring thaw continues, BEPC Environmental did a visual inspection of the site conditions and BMPs, and the responsible contractor did their spring kick-off inspection and any repairs necessary from the winter months.

Construction Progress

The piling contractor continues driving roughly 60 pile per day, sitting at roughly 65% complete with their scope. Obstruction (rock) coring and removal continues.

Mobilization and pre-planning is ongoing with the general contractor. They continue to orientate and mobilize people, receive tools/equipment, and continue to develop site facilities, laydowns, etc.

The earthwork contractor has remobilized and has started operations to thaw/dry material on site in order to complete their scope.

Continue design reviews and scoping/pricing discussions with various contractors for portions of the job not covered by the GC.

Scheduled Activities

Piling installation will continue through April, with obstruction removal and probing efforts in full force to keep pile driving rigs productive.

The GC will continue ramp up efforts and mobilization of people, parts, and tools, in an effort to kick off install activities starting with their civil/concrete sub in April.

Earthwork on the substation area will begin to take shape, with a mid-May estimated completion.

Engineering design efforts and reviews continue.

Comments

None at this time.