


Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 04/30/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@bepc.com">edukart@bepc.com</a>
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	<a href="mailto:chrisb@bepc.com">chrisb@bepc.com</a>
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	<a href="mailto:tschwahn@bepc.com">tschwahn@bepc.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@bepc.com">dslavick@bepc.com</a>

**Safety**

Site numbers jumped up to roughly 140 through April. One minor property damage incident was reported.

**Environmental**

No environmental issues to report

**Construction Progress**

The piling contractor is pushing to get out of Unit 1 to make room for underground utilities and concrete install to commence. Estimated at roughly 80% complete to date.

General contractor continues to mobilize people, tools, and equipment. Site infrastructure development is ongoing with trailer complexes, concrete batch plant, and underground utilities continuing.

The earthwork contractor continues mass excavation in various areas of the site not finished last fall, and has started excavation of the substation. Gravel placement in the laydown yard has commenced in full force again. Site interior fencing continues.

Concrete and civil subcontractors are mobilizing and have started prep-work to start pouring ductbank and foundations in May.

The field office building construction commenced, with footings dug and poured by the end of the month.

**Scheduled Activities**

The piling contractor will wrap up in Unit 1 and shift their focus to finishing Unit 2. Obstruction removal should wrap up in early May, with equipment starting to demobilize as work fronts dwindle.

The GC should get moved into their 12-plex office complex, with multiple more people mobilizing throughout the month. Ductbank and underground piping install will kick off, and concrete work will start on the drain pot sumps.

The civil contractor will complete gravel placement in the laydown yard and the substation, with preparations to start substation construction in June.

The field office will continue to take shape, with concrete pours ongoing and pre-engineered metal building delivery scheduled for early June.

**Comments**

None at this time.

62 PU-25-86 Filed 05/21/2026 Pages: 1  
Monthly Construction Report - April 2026