


Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 05/31/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@bepc.com">edukart@bepc.com</a>
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	<a href="mailto:chrisb@bepc.com">chrisb@bepc.com</a>
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	<a href="mailto:tschwahn@bepc.com">tschwahn@bepc.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@bepc.com">dslavick@bepc.com</a>

**Safety**

Site numbers jumped up to roughly 175 through May. Two minor first aid incidents were reported.

**Environmental**

No environmental issues to report. The site GC has been assigned control of all SWPPP activities with the earthwork contractor nearing completion.

**Construction Progress**

The piling contractor nearing completion, looking to demobilize mid-June

General contractor continues to mobilize people, tools, and equipment. Site infrastructure development is ongoing with trailer complexes, warehousing, and underground utilities continuing. Electrical duct bank install has begun in preparation for major concrete work to commence.

The earthwork contractor is wrapping up mass excavations and working on completing gravel activities site wide. Fencing is completed and seeding of completed areas is ongoing.

Concrete and civil subcontractors continue to mobilize people and equipment, with excavation and concrete pours for deep foundations in progress.

The field office building footings and walls are poured and backfilled, with underground utility installs ongoing.

**Scheduled Activities**

The piling contractor will finish work and demobilize.

The GC will continue to ramp up underground utility install efforts, opening up work fronts for mass concrete pours.

The civil contractor should wrap up outstanding graveling and other scope items in June and demobilize.

The field office building continues, with the pre-engineered metal building (PEMB) structure arriving, and concrete floor pour completed by the end of June.

**Comments**

None at this time.