

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 06/30/26



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers jumped up to 300 for June. One minor first aid incident, and one storm-related property damage incident were reported.

Environmental

No environmental issues to report. BMPs have been cleaned and replaced as necessary through various rainfall events.

Construction Progress

The piling contractor is demobilized

General contractor continues to mobilize people, tools, and equipment as site activities ramp up. Warehouse erection continues, a safety/training complex was developed, and temp power infrastructure continues to be built up.

The earthwork contractor is working on punchlist items and finishing gravel placement between rain storms and associated road restrictions.

Concrete and civil subcontractors continue to prep for and pour ductbanks and foundations, along with site restoration and dewatering activities between rain days.

The field office building utilities and backfill were completed, and the floor has been poured.

The substation contractor has mobilized, and started layout and install of concrete piers.

Scheduled Activities

The GC will continue to ramp up underground ductbank and piping install efforts, and working on ACC foundations

The civil contractor is down to punchlist work for July, and should be done later in the month.

Concrete and civil crews will continue to push mass concrete pours, starting with the U1 HRSG basemat, and pushing to start in U1 CTG and STG areas.

The field office building erector is scheduled to be on site after the 4th of July holiday to begin standing the structure.

Substation construction will continue with additional equipment and crews mobilizing.

HRSG deliveries are expected to arrive to port later July for delivery in the subsequent weeks.

Comments

None at this time.

64 PU-25-86 Filed 07/07/2026 Pages: 1
Monthly Construction Report - June 2026

Basin Electric Power Cooperative
Ryan King, Environmental Coordinator