

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 07/31/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers pushed 375 for July. A minor first aids and one property damage incident were reported.

Environmental

No environmental issues to report. BMPs have been cleaned and replaced as necessary through various rainfall events. BEPC is working to close the SWPPP on the 121st Ave Roadway Improvement Project, as vegetation is well established.

Construction Progress

General contractor continues to mobilize people, tools, and equipment as site activities ramp up. Warehouses are nearing completion, providing climate controlled storage for sensitive equipment arriving. Underground piping and electrical utility installations are ongoing, and ACC concrete install continues.

The earthwork contractor is nearing completion of punchlist items (final seeding and demobilization remaining)

Concrete and civil subcontractors continue foundation installs, and continue to support ductbank installation. The STG basemat foundation was poured in July, with the CTG basemat foundation formed and ready to pour in early August.

The field office building has been erected and dried in, and the interior wall subcontractor has mobilized at the end of the month.

The substation contractor has completed roughly 50% of the concrete work, and started grounding activities. Galvanized steel structures have started to arrive and will be installed in August.

Scheduled Activities

The GC will continue to work Unit 1 and Unit 2 underground ductbank and piping install efforts, as well as continue ACC foundations.

Concrete and civil crews will continue major foundation work with the CTG basemat being poured in early August. HRSG foundations will follow, with equipment starting to arrive throughout August.

The field office building GC will keep driving interior wall construction and building layout.

Substation constructor will continue concrete and grounding install, with steel erection kicking off.

HRSG deliveries will start to arrive throughout August, as well as first structural steel deliveries.

Comments

None at this time.