

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 08/31/26



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers surpassed 500 for August. Two minor first aids and two near misses were reported.

Environmental

No environmental issues to report. The 121st Ave SWPPP has been closed due to adequate re-vegetation, and BMPs removed.

Construction Progress

General contractor continues underground utility and foundation work, with site-wide duct bank install, middle pipe trench and firewater loop work ongoing. Prep work for ACCs and HRSG1 have begun.

Concrete and civil subcontractors continue major foundation installs, with the CTG1 and HRSG1 basemat foundations and STG1 pedestals being completed this month.

The first train of HRSG1 equipment, containing 9 bundles and the HP steam drum was received from the Port of Houston to the local rail siding, and safely transported to site.

The field office building is taking shape with the walls being erected and sheetrock ongoing.

The substation contractor has completed roughly 80% of the concrete work, and started steel erection. Deliveries from the substation packager continue to arrive.

The Wheelock Expansion contractor has mobilized and started BMP installation and earthwork.

Scheduled Activities

The GC will continue to work Unit 1 and Unit 2 underground ductbank and piping install efforts, as well as continue ACC equipment and PDC foundations to open up areas for backfill prior to freeze.

Concrete and civil crews will continue major foundation work with the CTG and STG tabletops being the major upcoming goal before fall.

The field office building GC will continue sheetrock and painting activities.

Substation constructor will continue concrete install and steel erection.

2nd batch of unit 1 HRSG deliveries will start to arrive after the holiday.

Comments

None at this time.