

Case #: PU-25-86

Project: Bison Generation Station

Month Ending: 09/30/26



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Chris Bauer	Basin Electric	701-557-5507	701-471-7521	chrisb@bepc.com
Project Engineer	Trent Schwahn	Basin Electric	701-557-5128	701-202-3131	tschwahn@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site numbers remain around 500 for September. Two minor first aids and two property damage incidents were reported.

Environmental

No environmental issues to report. Seeded areas continue to fill in and re-vegetate well.

Construction Progress

General contractor continues underground utility and foundation work site wide, with duct bank install continuing into Unit 2, and middle pipe trench and firewater loop work ongoing.

Mass backfill around ACC1 has started to open up workfronts soon allowing PDC piers to be installed and ACC erection to continue.

Prep work for ACCs and HRSG1 continues, with erection of the main ACC1 structure beginning, and the HRSG stair tower ongoing.

Concrete and civil subcontractors continue major foundation installs, with STG mezzanine deck completed, with column forming continuing to the operation deck.

All Unit 1 HRSG heavy haul loads were received by mid month. A few remaining regular truck loads trickled in through the month.

The field office building HVAC and painting is ongoing. Ceiling grid install has commenced, and the contractor is working on sealing floors in the offices.

The substation contractor continues concrete install and steel erection. Breaker pad install continues.

Scheduled Activities

The GC will continue to push underground work to get things backfilled before freeze-up.

Concrete and civil crews will continue pushing STG tabletop, tank foundations, ACC building piers, and a few other misc foundations before winter.

The field office building GC will continue ceiling grid and HVAC install, with electrical and plumbing install ongoing.

Substation constructor will continue concrete install, steel erection, and underground conduit install.

Comments

None at this time.

68 PU-25-86 Filed 10/09/2026 Pages: 1
Monthly Construction Report - September 2026

Basin Electric Power Cooperative
Ryan King, Environmental Coordinator