

October 22, 2025

Via Electronic Mail & Hand Delivery

Mr. Steve Kahl
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
ndpsc@nd.gov


In re: ONEOK Bakken Pipeline, L.L.C.
Tioga Extension Pipeline Project - Williams County
Siting Application
Case No. PU-25-172
Our File No. 072591-000011

Dear Mr. Kahl:

Enclosed for filing in the above-referenced matter, please find eight copies of ONEOK Bakken Pipeline, L.L.C.'s Monthly Construction Report for the time period September 21, 2025 to October 20, 2025.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,



Casey A. Furey

CAF/lh
Enc.

cc: Abel Resendez (via email)
Michael Dailey (via email)
Bill Miller (via email)

Christopher Hanson (via email)
Zach Peterson (via email)
Wade Mann (via email)

**ONEOK Bakken Pipeline, L.L.C. Tioga Extension Pipeline
Project Monthly Construction Progress Report**



Period: September 21, 2025 – October 20, 2025

Case No. PU-25-172

Contact List	Name	Company	Phone
Project Manager	Abel Resendez	ONEOK	(918) 732-4876
Environmental Project Manager	Bill Miller	ONEOK	(612) 257-3481
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Supervisor	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector	Saul Pacheco	Global Inspection Services	(706) 537-2460
Environmental Inspector	Brian Montgomery	ERM	(516) 348-0350

Project Description

The Tioga Extension Pipeline is a new, approximately 7.6-mile, 6-inch-diameter steel NGL pipeline that originates at the Argent Silver Hills plant near Tioga, North Dakota, and ends at the Hess Tioga Meter Site in Williams County Tioga, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	40,341	100%	6,241	15%
Right of Way Grading	40,341	100%	6,241	15%
Stringing	40,341	100%	9,641	23%
Bending	40,341	100%	32,241	80%
Welding	40,341	100%	33,441	83%
Coating	40,341	100%	40,341	100%
Ditching	37,864	94%	37,864	94%
Lowering	36,521	91%	36,521	91%
Backfill	31,900	79%	31,900	79%
Tie-in	29,700	74%	29,700	74%
Hydro test	0	0%	0	0%
Right of Way Cleanup	0	0%	0	0%

Activity for the Reporting Period

Primary activities for this period included bending, welding/coating, ditching, lowering-in, backfill, and tie-ins.

Comments

Name	Report Date
Abel Resendez	10/20/2025