

November 24, 2025

Via Electronic Mail & Hand Delivery

Mr. Steve Kahl
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
ndpsc@nd.gov


In re: ONEOK Bakken Pipeline, L.L.C.
Tioga Extension Pipeline Project - Williams County
Siting Application
Case No. PU-25-172
Our File No. 072591-000011

Dear Mr. Kahl:

Enclosed for filing in the above-referenced matter, please find eight copies of ONEOK Bakken Pipeline, L.L.C.'s Monthly Construction Report for the time period October 21, 2025 to November 20, 2025.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,



Casey A. Furey

CAF/lh
Enc.

cc: Abel Resendez (via email)
Michael Dailey (via email)
Bill Miller (via email)

Christopher Hanson (via email)
Zach Peterson (via email)
Wade Mann (via email)

**ONEOK Bakken Pipeline, L.L.C. Tioga Extension Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: October 21, 2025 – November 20, 2025

Case No. PU-25-172

Contact List	Name	Company	Phone
Project Manager	Abel Resendez	ONEOK	(918) 732-4876
Environmental Project Manager	Bill Miller	ONEOK	(612) 257-3481
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Supervisor	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector	Saul Pacheco	Global Inspection Services	(706) 537-2460
Environmental Inspector	Brian Montgomery	ERM	(516) 348-0350

Project Description

The Tioga Extension Pipeline is a new, approximately 7.6-mile, 6-inch-diameter steel NGL pipeline that originates at the Argent Silver Hills plant near Tioga, North Dakota, and ends at the Hess Tioga Meter Site in Williams County Tioga, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	40,341	100%		
Right of Way Grading	40,341	100%		
Stringing	40,341	100%		
Bending	40,341	100%		
Welding	40,341	100%		
Coating	40,341	100%		
Ditching	40,341	100%	2,477	6%
Lowering	40,341	100%	3,820	9%
Backfill	40,341	100%	8,441	21%
Tie-in	40,341	100%	10,641	26%
Hydro test	40,341	100%	40,341	100%
Right of Way Cleanup	40,341	100%	40,341	100%

Activity for the Reporting Period

Primary activities for this period included completing ditching, lowering, backfill, tie in and performed hydrotest and right-of-way cleanup.

Comments

Post-construction final topsoil grade and seeding activities are in progress with completion anticipated 11/25.

Name	Report Date
Abel Resendez	11/20/2025