

C R O W L E Y | F L E C K
ATTORNEYS

Casey A. Furey
100 West Broadway, Suite 250
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
cfurey@crowleyfleck.com

August 3, 2026

Via Electronic Mail & U.S. Mail

Mr. Brian Johnson
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
ndpsc@nd.gov

In re: Emmons-Logan Energy Storage, LLC
Emmons-Logan Battery Energy Storage System – Emmons County
Siting Application
Case No. PU-25-209

Dear Mr. Johnson:

Enclosed for filing in the above-referenced matter, please find eight copies of the Monthly Construction Report for July 2026.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,



Casey A. Furey

CAF/lh

Enc.

cc: Adam Renfandt (via email)
Travis Johnson (via email)
Tracy Davis (via email)
Erik Edison (via email)

56 PU-25-209 Filed 08/03/2026 Pages: 2
Monthly Construction Report - July 2026

Emmons-Logan Energy Storage, LLC
Casey Furey, Crowley Fleck, PLLP

BILLINGS BISMARCK BOZEMAN BUTTE CASPER CHEYENNE HELENA KALISPELL MISSOULA SHERIDAN WILLISTON

C R O W L E Y F L E C K . C O M

**STATE OF NORTH DAKOTA
PUBLIC SERVICE COMMISSION**

**Emmons-Logan Energy Storage, LLC
Emmons-Logan Battery Energy Storage System
Emmons County**

Case No. PU-25-209

Emmons-Logan Energy Storage, LLC Monthly Construction Report – July 2026

Emmons-Logan Energy Storage, LLC (Emmons-Logan Energy Storage) submits the following construction report for July 2026.

Safety: Emmons-Logan Engineering, Procurement, and Construction (EPC) contractors, Michels Energy and Michels Constructors, Inc. are conducting safety meetings daily in their morning meetings and continuing to emphasize safety throughout the day. These meetings are currently emphasizing the upcoming weather.

Environmental: Crews have installed equipment to implement best management practices (e.g., silt fences, and are performing routine stormwater pollution prevention plan (SWPPP) inspections and any necessary remediation.

Foundations: BESS foundations are under construction, currently 100% of piles driven to drawing spec. The process of welding on pile caps is in motion, with around 25% being complete.

Civil: Civil crew has removed and separated topsoil, backfilled, leveled and compacted equipment pads, lay down yards, installed culverts, and constructed a retainage pond. Work has been completed on the internal onsite roads. Crews are currently trenching for underground placement of conduit, ground grid installation, and backfilling of trenches are in the process of completion. With approximately 30% completion of these items.

Collection: N/A