

October 9, 2026

Via Electronic Mail & U.S. Mail

Mr. Brian Johnson
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
ndpsc@nd.gov

In re: Emmons-Logan Energy Storage, LLC
Emmons-Logan Battery Energy Storage System – Emmons County
Siting Application
Case No. PU-25-209

Dear Mr. Johnson:

Enclosed for filing in the above-referenced matter, please find eight copies of the Monthly Construction Report for September 2026.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,

/s/ Casey A. Furey

Casey A. Furey

CAF/lh
Enc.

cc: Adam Renfandt (via email)
Travis Johnson (via email)
Tracy Davis (via email)
Erik Edison (via email)

**STATE OF NORTH DAKOTA
PUBLIC SERVICE COMMISSION**

**Emmons-Logan Energy Storage, LLC
Emmons-Logan Battery Energy Storage System
Emmons County**

Case No. PU-25-209

Emmons-Logan Energy Storage, LLC Monthly Construction Report – September 2026

Emmons-Logan Energy Storage, LLC (Emmons-Logan Energy Storage) submits the following construction report for September 2026.

Safety: Emmons-Logan Engineering, Procurement, and Construction (EPC) contractors, Michels Energy and Michels Constructors, Inc. are conducting safety meetings daily in their morning meetings and continuing to emphasize safety throughout the day. These meetings are currently emphasizing the upcoming weather changes.

Environmental: Crews have installed equipment to implement best management practices (*e.g.*, silt fences, and are performing routine stormwater pollution prevention plan (SWPPP) inspections and any necessary remediation.

Foundations: BESS foundations are complete and battery and inverter placement on foundations is complete. The process of welding equipment to pile caps has been completed.

Civil: Civil crew removed and separated topsoil, backfilled, leveled and compacted equipment pads, lay down yards, installed culverts, and constructed a retainage pond. Work has been completed on the internal onsite roads. Trenching for underground placement of conduit, ground grid installation, has been completed, backfilled and compacted.

Substation: All construction activities requiring an outage to the substation have been completed, and power restored.

Electrical: Equipment terminations are in process, expected completion on or before October 17, 2026.

Collection: Collection lines have been placed and terminated into the substation.