

Case Number: PU-26-22 Project: Agassiz Transmission Line & Substation Project Month Beginning: 05/01/2026					
Title	Name	Company	Office Phone	Cell Phone	Email Address
MPC Project Manager	Kara Laframboise	MPC	701-795-4349	701-739-1019	klaframboise@minnkota.com
MPC Owners Engineer	Mark Schied	Meliora		701-412-5530	mark@melioraeng.com
Civil Superintendent	Benjamin (Paul) Gwaltney	BMcD		337-258-7582	bpgwaltney@burnsmcd.com
BMcD Project Manager	Kyle Kuhn	BMcD	952-656-2695	507-649-0414	knkuhn@burnsmcd.com
Associate ENV Scientist	Kara Hempy-Mayer	BMcD		612-219-9523	klhempymayer@burnsmcd.com
Senior ENV Scientist	Jacob Schaffer	BMcD		651-485-5826	jrschaffer@burnsmcd.com
Construction Manager	Sean Anderson	BMcD		608-632-0830	sranderson@burnsmcd.com
Construction Coordinator	Patrick Black	BMcD		630-770-7312	pblack@burnsmcd.com
Safety					
No new safety incidents this month.					
Environmental					
No new environmental incidents this month. Per SWPPP, BMPs are installed and maintained, as needed.					
Land Owner/Public Issues					
No new land owner or public issues this month.					
Structure Move Requests					
No new structure move requests this month.					
Construction Progress (Transmission)					
Structure Staging (0% complete)					
Foundations (2% complete)					
Structure Framing (0% Complete)					
Structure Setting (0% complete)					
Conductor Stringing (0% complete)					
Construction Progress (Substation)					
Staging (20% complete)					
Grading (95% complete)					
Foundations (0% complete)					
Structure Setting (0% complete)					
Equipment Setting (0% complete)					
Buswork (0% complete)					
Testing/Commissioning (0% complete)					
Scheduled Activities					
Mobilization Activities					
Install SWPPP BMPs, Pad Grading Activities					
Install Timber Mats along the ROW, Access Points, Laydown Yard					
General maintenance on structure and ROW staking					
Material Receiving					
Drilled Shaft foundation construction					
Comments					
PSC Inspection on 5/18					