

Case Number: PU-26-22 Project: Agassiz Transmission Line & Substation Project Month Beginning: 06/01/2026					
Title	Name	Company	Office Phone	Cell Phone	Email Address
MPC Project Manager	Kara Laframboise	MPC	701-795-4349	701-739-1019	klaframboise@minnkota.com
MPC Owners Engineer	Mark Schied	Meliora		701-412-5530	mark@melioraeng.com
Civil Superintendent	Benjamin (Paul) Gwaltney	BMcD		337-258-7582	bpgwaltney@burnsmcd.com
BMcD Project Manager	Kyle Kuhn	BMcD	952-656-2695	507-649-0414	kmkuhn@burnsmcd.com
Associate ENV Scientist	Kara Hempy-Mayer	BMcD		612-219-9523	klhempymayer@burnsmcd.com
Senior ENV Scientist	Jacob Schaffer	BMcD		651-485-5826	jrschaffer@burnsmcd.com
Construction Manager	Sean Anderson	BMcD		608-632-0830	sranderson@burnsmcd.com
Construction Coordinator	Patrick Black	BMcD		630-770-7312	pblack@burnsmcd.com
Safety					
No new safety incidents this month.					
Environmental					
No new environmental incidents this month. Per SWPPP, BMPs are installed and maintained, as needed.					
Land Owner/Public Issues					
BMcD has been working with Reed Township on a road use contract in the interim while Reed Township fully implements LoadPass; though Cass County implemented LoadPass May 11th, 2026.					
Structure Move Requests					
No new structure move requests this month.					
Construction Progress (Transmission)					
Structure Staging (0% complete)					
Foundations (100% complete)					
Structure Framing (0% Complete)					
Structure Setting (0% complete)					
Conductor Stringing (0% complete)					
Construction Progress (Substation)					
Grading (100% complete)					
Substation Fencing (95% complete)					
Foundations (90% complete)					
Structure Setting (2% complete)					
Equipment Setting (0% complete)					
Buswork (0% complete)					
Testing/Commissioning (0% complete)					
Scheduled Activities					
Install Timber Mats along the ROW					
Material Receiving					
Duct Bank Installation					
Below Grade Electrical construction					
Drilled Shaft foundation construction					
Flatwork foundation construction					
Substation structure setting					
Comments					