

Case Number: PU-26-22					
Project: Agassiz Transmission Line & Substation Project					
Month Beginning: 08/01/2026					
Title	Name	Company	Office Phone	Cell Phone	Email Address
MPC Project Manager	Kara Laframboise	MPC	701-795-4349	701-739-1019	klaframboise@minnkota.com
MPC Owners Engineer	Mark Schied	Meliora		701-412-5530	mark@melioraeng.com
Civil Superintendent	Kelly Rutherford	BMcD		478-361-3096	kwutherford@burnsmcd.com
BMcD Project Manager	Kyle Kuhn	BMcD	952-656-2695	507-649-0414	kmkuhn@burnsmcd.com
Associate ENV Scientist	Kara Hempy-Mayer	BMcD		612-219-9523	klhempymayer@burnsmcd.com
Senior ENV Scientist	Jacob Schaffer	BMcD		651-485-5826	jrschaffer@burnsmcd.com
Construction Manager	Sean Anderson	BMcD		608-632-0830	sranderson@burnsmcd.com
Construction Coordinator	Patrick Black	BMcD		630-770-7312	pmblack@burnsmcd.com
Safety					
No new safety incidents this month.					
Environmental					
No new environmental incidents this month. Per SWPPP, BMPs are installed and maintained, as needed.					
Land Owner/Public Issues					
On August 4, 2026, a local resident provided notice of concerns regarding road conditions. On August 11, 2026, a road use agreement between Reed Township and MPC's contractor BMcD was duly executed. Subsequent to the receipt of the resident's concerns and execution of the road use agreement, the road was re-graded and conditions restored.					
Structure Move Requests					
No new structure move requests this month.					
Construction Progress (Transmission)					
Structure Staging (30% complete)					
Foundations (100% complete)					
Structure Framing (20% Complete)					
Structure Setting (20% complete)					
Conductor Stringing (12% complete)					
Construction Progress (Substation)					
Grading (100% complete)					
Substation Fencing (99% complete)					
Foundations (99% complete)					
Duct Bank Installation (100% complete)					
Structure Setting (95% complete)					
Equipment Setting (5% complete)					
Buswork (0% complete)					
Testing/Commissioning (0% complete)					
Scheduled Activities					
Material Receiving					
Below Grade Electrical Construction					
Substation Structure Setting					
Substation Equipment & Bus Installation					
Above Grade Electrical Construction					
Transmission Line Structure Setting					
Transmission Line Stringing					
Testing & Commissioning					
Comments					

46 PU-26-22 Filed 09/01/2026 Pages: 1
Monthly Construction Report - August 2026

Minnkota Power Cooperative, Inc.

PU-26-22 Filed 06/01/2026 Pages: 1
Monthly Construction Report - August 2026

Minnkota Power Cooperative
Kara Laframboise, Project Manager