

Fahn, Patrick J.

From: Mark Anderson [mark.anderson@kljeng.com]
Sent: Monday, July 14, 2008 9:27 AM
To: Fahn, Patrick J.
Subject: PU-06-421
Attachments: North Spread Report 7-10-08 PU-06-421.pdf

Patrick:

Attached please find last week's report for the North Spread of the referenced project. Dennis got his report completed before we were able to revise the form. Dave will be sending his report for last Friday's visit sometime today and we will try to have the form updated by then. We have taken several pictures during each visit and are working with our IT department to set up an external FTP site for you to log into and view/download the pictures. I will let you know when that is set up and email you the password, etc. Thank you Pat.

Mark Anderson, PE
Kadmas, Lee and Jackson, Inc.
P.O. Box 937
Valley City, ND 58072

Direct Dial (701) 845-9417
Cell (701) 739-6920
Fax (701) 845-0252

Kadmas
Lee &
Jackson

Locs Surveyors
Planners

DAILY REPORT

Job Site North Spread Date July 10, 2008

Location Site visits between Mile 1 & Mile 57

Operations Observed Clearing, Top Soil Removal, Road Base, Trenching, stringing
welding, weld testing, matting.

Attendees: Dennis Markusen

General Notes: I observed a variety of work
being done as I visited various sites
along the project. Generally speaking things
seemed to be in order and were progressing
in accordance with NO PSC guidelines.

The following deviations from the finding of facts were found:

- None -

Signature: Dennis Markusen

Print Name: Dennis Markusen

Kadrmass
Lee &
Jackson
Engineers Surveyors
Planners

DAILY REPORT (Cont.)

Date 7-10-08Page 2 of 3Mi. 56-57

Observed clearing & mowing on Allen Ruzicka property, East of Walsh Co. Rd. 14 where pipeline crosses over from West to East side of Road just North of Matejcek Dam. Crews were walking the staked R/W area in advance of the mowers. Mowing was within staked perimeter.

Mi. 46-47

Observed clearing & top soil stripping work in Miles 46 & 47 North of Merle Kratchovil Farm. Pipe line crew was erecting goal post under power line where route shifts to West. Tree removal continued in Mi. 46 West of coulee. All work within staked perimeter. Top soil stockpiled on West side of R/W.

Mi. 44

Observed pipe boring in section Rd - Mile 44 (66th St.) Top Soil & Spoil properly placed. Work being done within construction limits.

Mi. 37/38

Observed Rock piles being hauled from construction zone. in Mi. 37/38 (73rd St.) called Dean DiTomasso of ENSR, to verify rock was being hauled off-site to acceptable disposal area. He verified that it was.

Mi. 36

Observed silt fence & wood matting properly installed South of C.R. 9

Kadmas
Lee &
Jackson

Engineers Surveyors
Planners

DAILY REPORT (Cont.)

Date 7-10-08Page 3 of 3

West of Edinburg. Clearing to stakes., top soil stockpiled to West, stripped to yellow clay. Spot checked R/W $\frac{1}{2}$ ϕ stakes as placed in field. Sta 1890 +00 110' E to W R/W lines 45.5' from ϕ stake to E. R/W stake. 65.5' from ϕ stake to W R/W.

Mile 24

Observed trenching North of 80th St. near Cart Creek. Trench depth 9.5' to 10' deep. yellow clay stockpiled to east, top soil stockpiled to West. Bridge over coulee. A small field drain running from West to East intersected the trench in Mile 24. Contractor constructed a ditch across trench to allow water in drain to move through trench if minimal run-off occurred.

Mile 20-21

Pipe stringing operation continues south of 90th Street in Mile 21.

Mile 17. (N.D. Hwy 5 between Cavalier ϕ Langdon)

Bending set up crew in progress.

Mi. 2-3

Bare pipe connectors being welded ϕ tested.

note trench is completely filled with water.

Mi. 0-3

observed pipe welded ϕ bent. No pipe in ground. Trenches full of water. Wetlands properly signed ϕ marked. Topsoil stockpiled to West. Spoil to East.