


CONTRACTOR PRODUCTION FIGURES



Project: Hazen-West Phase 2 AML Project ND 089 Mercer County, ND
 Contractor: Kern & Tabery, Inc. 222 SE 1st Street, Suite 3, Wadena, MN 56482
 Submittal Number: 6
 From: 8/10/2009 through 8/22/2009

<u>ITEMS</u>	<u>Equipment Description</u>	<u>Operating Hrs.</u>	<u>Avg. Cycle Time</u>	<u>Avg. Load Capacity</u>	<u>Job Eff. Factor</u>	<u>Est. Volumes Moved</u>
Change Order # 2	Extra work repair washouts and do work at Game & Fish Dept. Lands					\$59,966.00
(2) Topsoil	Completion of west central area topsoil salvage					1,120 cy @ \$2.25 \$ 2,520.00
(3) Dirtwork	Central Area West Side					
	(2) 637 Scrapers	120 hrs.	2.5	28CY	80% 67200 CY @ \$0.88	\$59,136.00
	Southern Area					80% 12880 CY @ \$0.88 \$11,334.40
	Central Area East Side					80% 7360 CY @ \$0.88 \$ 6,476.80
TOTAL ESTIMATE REQUEST # 6						<u>\$139,433.20</u>

The Contractors signature certifies the accuracy and completeness of these estimated production figures.

KERN & TABERY, INC.

Contractor

Kern Tabery
 Contractor Signature

August 21, 2009

Date

FIGURE 3