

Bison I Wind
PU-09-151
Week Ending 5-14-2010

Transformer pad built and covered with blankets.

Century Fence contracting completed the fence.

Eilertson Contracting tied cages and marked holes for all the drilled piers.

Northwest Contracting completed the rebar for the O&M Building walls and piers and started the rebar for the walls and piers for the garage.

Northwest Contracting completed the form work and setting of the anchor bolts for the O&M Building. Michels checked all lines and grade.

Northwest Contracting placed the concrete for the O&M Building walls and piers in two pours, Wednesday and Saturday.

Northwest Contracting started to form the walls and piers for the Garage.

Century Fence completed the Bison Substation fence and started the O&M Site fence.

Michels completed the installation of construction trailer power and Mor-Gran-Sou energized the power for the same.

West River Telecom completed the phone and internet service for the construction trailer.

MP Tech completed wiring the construction trailer for phones and internet.

Michels mobilized the following equipment;

- 2 each 300 Komatsu backhoes
- 1 Cat D6N Dozer
- 1 JD 850 Dozer
- 1 Cat 140 Motor Grader
- 1 Tandem Dump Truck
- 1 Single axle Dump Truck
- 1 ASV RC-100
- Small tractor for silt fence

Michels hauled in some of the silt fence materials.