

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 5/28/11

Construction

- Roads
 - Culverts structures installed – B2, B5, B3, B1, B9, B10, B11, B14, B18, B8, B16
 - Topsoil stripping is complete onsite.
 - Subgrade prep on access roads 6-17-25, 20, 15-28, 7
 - Rock installed on access road 20, 28
- Foundations
 - Topsoil stripping is complete
 - AB, Embed, and Rebar deliveries
 - Foundations 7,28,15,6,17,25 staked for centerpoint
 - Anchor Bolt Cages being built
- Turbine Erection - None
- Collection System - None

Miscellaneous

- Dust Control completed on CR86, 28.5 St, 48th Ave, and 29th Street to Highway 31

Weather Impacts

- Work was slowed on 5/23 due to 3 inches of rain over the weekend
- Rain stopped work on 5/27

Manpower on Site

- Michels - 37
- Braun – 1
- Minnesota Power 3 - 4