

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 6/11/11**

**Construction**

- Roads
  - All but two culverts installed – B19, B20
  - Topsoil stripping is complete onsite.
  - Subgrade prep on access roads 26, 9, 11
  - Rock installed on access road 15, 7
  
- Foundations
  - Topsoil stripping is complete
  - Mud mats poured 7, 15, 28, 6, 17, 25, 20
  - Rebar delivered to sites 7, 20, 28, 15
  - Foundations 7, 15, 28, 6, 17, 25, 20 are excavated
  - Anchor Bolt Cages are in progress
  - Geopier installation complete on WTG 20

**Miscellaneous**

Instructed Michels to rebuild 300' section of 51<sup>st</sup> Ave in Oliver County.  
Permission granted by Bruce Nelson Oliver County. Remove 2' of inferior sub grade, install cloth and class 13.

**Weather Impacts**

- Rained out 6/10/11

**Manpower on Site**

- Michels - 44
- Braun – 1
- MP - 4