

Bison 1B Weekly Construction Report
PU – 09-151
Week Ending: 6/18/11

RECEIVED

JUN 22 2011

PUBLIC SERVICE COMMISSION

Construction

- Roads
 - All but two culverts installed – B19, B20
 - Performing Subgrade prep on access roads 26, 9, 2, 30
 - Rock installed on access roads 15, 7, 28, 6, 17

- Foundations
 - Mudmats poured 6, 7, 9, 11, 15, 17, 20, 25, 28
 - Rebar delivered to sites 7, 20, 28, 15
 - Foundations 6, 7, 9, 11, 15, 17, 20, 25, 28 are excavated
 - Anchor Bolt Cages built – 8 total
 - Geopier installation complete WTG 20
 - Foundations with concrete placed - 7

Miscellaneous

- Received permission from Oliver County to have our contractor perform road maintenance on 28 ½ St SW, 48th Ave SW and 50th Ave SW. Road maintenance will continue through construction.

Weather Impacts

- None

Manpower on Site

- Michels - 48
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4