

**Bison 1B Weekly Construction Report**  
**PU-09-587**  
**Week Ending: 7/30/11**

Reseeding has been completed around Structure 129, as well as the trail leading into the structure. Areas around structures 122 and 124 are starting to grow. Right away agent will continue to monitor growth.

Some of the permanent repairs to fences and gates has been delayed because of wet fields.