

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>March 7th, 2011</u>

Significant Work Activity for next week:

Berthold Station

- Electrical and Mechanical will be assisting with commissioning activities
- Civil contractor will be installing a temporary clay berm until the spring

Comments:

Name	Date
Paul Giron	January 21st, 2011

