

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>March 7th, 2011</u>

Significant Work Activity for next week:

Berthold Station

- General small commissioning activities will be going on until the first week of March when the station will be operational.

Comments:

Name	Date
Paul Giron	February 18th, 2011

