

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Significant Work Activity for next week:
Berthold Station <ul style="list-style-type: none"> • Continue civil grading, clay work and gravel work • Continue electrical and mechanical clean up • Planning for HWY 2 modifications are underway • Painting of site will begin August 1st in the trap area • Installation of bollards have begun • Environmental cleanup will be completed

Comments:

Name	Date
Paul Giron	July 29th, 2011

