



ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 18, 2012 through June 23, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Survey was able to begin staking last week.
- * Approximately 6 miles staked out.

Next Week's Activities

- * Preparation activity continues on BLLP west, Beaver Lodge to Stanley.
- * Staking activity to continue.
- * 4-way sweeps to begin moving from West to East.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 18, 2012 through June 23, 2012

Facilities Construction

This Week's Activities

- * Set and leveled baseplates for four booster pumps at Beaver Lodge
- * Continued tank construction up to row four at Beaver Lodge
- * 17 more foundation piers drilled and poured at Stanley
- * Interior of maintenance building nears completion at Stanley
- * Drilled for piers and began pouring for tank-fill manifold at Berthold
- * Electrical Service Building set on foundations at Kenaston and Lignite

Next Week's Activities

- * Second sump tank to be installed at Beaver Lodge
- * Complete tank erection to row four and begin row five at Beaver Lodge
- * Lab building foundation to be poured at Stanley
- * Electrical Service Building will be set on piers at Stanley

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	22% complete	17% complete	22% complete
Maintenance Building	100% complete	N/A	95% complete
Tank Construction	69% complete	77% complete	82% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	17% complete	36% complete	36% complete