



## Weekly Construction Progress Report

**Case #:** PU-10-666  
**Project:** Stateline 1 & 2  
**Week Ending:** September 18, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

Poured concrete for 2 residue compressors, the above ground storage tanks for waste lube oil and slop water, the slop water vessel, air coolers and pipe racks and footers. Erected forms and placed rebar for the NGL tanks. Continued excavation for the refrigerant compressor building. Continued with underground pipe for the residue compressors. Excavated areas for the PDC building, regeneration gas cooler and the inlet gas filter separator. Began mobilization of mechanical contractor. Began receiving structural steel.

#### Stateline 2:

Drilled and poured piers in the stabilizer process area, refrigeration building and NGL storage tank areas. Set forms for the inlet feed gas slug catchers. Set forms for the aboveground storage tank area and pier caps in the refrigeration building area. Continue with survey, layout, and excavation.

### Significant Work Activity for Next Week

#### Stateline 1:

Pour foundations for the mole sieve dehydrators. Continue trenching and installing underground pipe drains. Pour concrete for two residue compressors. Continue mobilization of mechanical contractors.

#### Stateline 2:

Continue to drill and pour piers in the stabilizer process area. Install foundations for 2 pump modules and pipe racks.



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	50.6 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	1 %	Instrumentation	0 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	18.1 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date

Comments

Signatory	Date
Russ Clark	9/20/2011