

# B & C Concrete Pumping, Inc.


1502 West Broadway  
Williston ND 58801  
USA

Voice: 701-570-1818  
Fax: 701-572-7000

INVOICE

Invoice Number: 2011001  
Invoice Date: Sep 18, 2011  
Page: 1

Duplicate



**Bill To:**

ND Public Service Commission  
600 East Boulevard Avenue  
Dept 408  
Bismarck, ND 58505-0480

**Ship to:**

ND Public Service Commission  
600 East Boulevard Avenue  
Dept 408  
Bismarck, ND 58505-0480

Customer ID	Customer PO	Payment Terms	
NORTHDAKOTA-01		Net 30 Days	
Sales Rep ID	Shipping Method	Ship Date	Due Date
	None		10/18/11

Quantity	Item	Description	Unit Price	Amount
0.80		Mobilization	30,000.00	24,000.00
0.67		Traffic Control	15,000.00	10,000.00
5.064	GROUTBEULAH11	Grout for Beulah 2011	100.00	506,400.00
8.641		Drilling Income	5.40	46,661.40
1.088		Casing	5.10	5,548.80

*OK to Pay T.O.  
9-20-11  
ok w/ 9/20/11  
JP*

11 AM-11-27 Filed 09/20/2011 Pages: 2  
B & C invoice No. 1  
B & C Concrete Pumping, Inc.  
Brad Nelson

*Bradley C. Nelson*  
President

Subtotal	592,610.20
Sales Tax	
Total Invoice Amount	592,610.20
Payment/Credit Applied	
<b>TOTAL</b>	<b>592,610.20</b>

Check/Credit Memo No

**Contractor Payment Requests**  
**2011 Beulah/Zap Ph 12**  
**B & C Concrete Pumping, Inc**  
**Contract AM-606-11**

**Pay 1 : For Commission Payment 9-19-11**

Dates of Service: August 1-September 16, 2011

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization	0.80	\$30,000.00	\$24,000.00	0.80	\$24,000.00	\$30,000.00	80.00%
Rotary Drilling	8641	\$5.40	\$46,661.40	8641	\$46,661.40	\$81,000.00	57.61%
Casing	1088	\$5.10	\$5,548.80	1088	\$5,548.80	\$38,250.00	14.51%
Coring		\$120.00	\$0.00	0	\$0.00	\$3,600.00	0.00%
Grout Injection	5064	\$100.00	\$506,400.00	5064	\$506,400.00	\$900,000.00	56.27%
Traffic Control	0.67	\$15,000.00	\$10,000.00	1	\$10,000.00	\$15,000.00	66.67%
Clean Up		\$22,000.00	\$0.00	0	\$0.00	\$22,000.00	0.00%
Force Account		\$15,000.00	\$0.00	0	\$0.00	\$15,000.00	0.00%
<b>Total This Invoice</b>			<b><u>\$592,610.20</u></b>		<b>\$592,610.20</b>	<b>\$1,104,850.00</b>	<b>53.64%</b>