

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 09/16/12

Twenty four towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Michels running two water trucks for dust control.

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 09/09/12

Twenty one towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Michels running two water trucks for dust control.

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 09/02/12

Eighteen towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Michels running two water trucks for dust control.

Nacelles deliveries complete for Bison 2.