

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 04/08/12

Michels crews working on road construction, staging equipment for collector circuits and receiving materials.

Crews installed approximately 800 tons of gravel on Morton County roads in preparation for applying dust control materials.

Manpower on Site

- Michels - 35
- Braun – 1
- Hooper -15
- MP - 5