

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 01/19/14

MJ poured and set the final drilled pier structure. When crews began pulling wire they identified a quality issue with the conductor, the wire is being sent back to the factory for scrubbing and re wrapping. Project is on hold until wire is returned to site.

Work Force 17

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 01/12/14

MJ set the final direct embed structures and started setting up to pull wire.

Work Force 17

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 01/05/14

MJ worked through the New Year holiday setting structures

Work Force 17